

Project Name: Portland ME - 2014 Precast - Concrete Testing

Project Number: 14-0433

Client: Beachstone

Client Contract Number:

General Contractor:

Concrete Supplier:

PLACEMENT INFORMATION

Date Cast: 6/4/2014 **Time Cast:** **Date Received:** 6/11/2014

Placement Location: RED MIX

Placement Method:

Placement Vol. (yd³):

Cylinders Made By:

Aggregate Size (in): 3/4

* Test Cylinders Not Made By S. W. Cole Personnel

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Load Number: **Batch**

Air Content (%) (C-231)

Mixer Number:

Air Temp (°F):

Ticket Number **Arrive**

Conc. Temp (°F) (C-1064):


Cubic Yards:

Depart

Design (psi):

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
560-4A	8.30	4.00	12.57	6/11/2014	Lab	7	4	72.8	5790

Fracture Types



Remarks: