



S.W. COLLE
ENGINEERING, INC.

**REPORT OF DENSITY, ABSORPTION AND VOIDS IN HARDENED
CONCRETE**
ASTM C-642-97

Project No. : 14-0433

Project Name : 2014 Precast Concrete Testing

Client : Beachstone

Report Date : 2/17/15

g1	g2	1	2	4	5	7
----	----	---	---	---	---	---

Sample #	Design Strength (psi).	Source	Bulk Density, dry Mg/m ³	Apparent Density Mg/m ³	Absorption after immersion %	Absorption after boiling %	Bulk Density, immersion	Bulk Density boiling	Volume of pore space %
19087G		Beachstone	2.27	2.38	2.09	2.15	2.31	2.31	4.86

REMARKS: Cylinder was cast on 2-9-15. Delivered to SWCE on 2-10-15.

Reviewed by: